

# QMS4-8.5.1-7 EE Testing Checklist

Project No: 63480 Project Name: RWE/COMED BUFFALO SOLAR Date: 8/20/2025 Project Manager: Bridget Becker

**Building Wiring Pre-Test:** Please initial each task once completed; enter any unresolved issues as a Write-Up

- GW 1. Review Issue Board for missing materials / open issues and write any applicable items on comments sheet.
- GW 2. Review Assembly/Wire QC 18 for correct wire lugs and any special notes.
- GW 3. Review L1, L2, L3, L4, L5 prints. Verify all building wiring items and all boxes/conduits needed for integration are installed.
- GW 4. Visually inspect Battery Charger, DC Main Panel, DC Breaker Panel(s). Verify Charger input matches building AC power/phase. Verify DC output power (48V/125V/250V) matches panel requirements and AC breaker matches charger requirements.
- GW 5. Verify fuses are installed in disconnects and fused breakers per drawing.
- GW 6. Check AC and DC breakers for a tight connection of the conductor - also breaker to the panel board bus.
- GW 7. Ring out all breakers AC & DC for shorts to ground or neutral or phase to phase.
- 8. Perform a visual inspection of the following components for physical or paint damage / defects; Initial each line when complete (or N.A.):

<u>GW</u> Battery Charger(s)	<u>GW</u> Switches/Recepts.	<u>N/A</u> Net Shelter
<u>GW</u> DC Panel Board(s)	<u>TG</u> Interior Lights	<u>GW</u> DC Monitor Box
<u>GW</u> AC Panel Board(s)	<u>N/A</u> DC Lights	<u>N/A</u> Telco Board
<u>GW</u> Transfer Switch	<u>GW</u> Exit Lights	<u>GW</u> HVAC Unit
<u>GW</u> DC Disconnects	Exterior Lights	<u>GW</u> HVAC Disconnect
<u>GW</u> AC Disconnects	<u>GW</u> Exterior GFCI Recepts.	<u>GW</u> HVAC Thermostat
<u>N/A</u> AC Switch Gear	<u>N/A</u> Timers	<u>GW</u> Heater(s)
<u>GW</u> J Boxes / Wireway	<u>GW</u> Exhaust Fan / Louvers	
<u>GW</u> Cable Tray	<u>GW</u> Fire Alarms / RIB Relays	

- GW 9. Check all J boxes, wireways, receptacles, light switches, for correct box grounds, loose wirenuts, cut wire strands, and loose or pinched wires.
- GW 10. Check for proper bonding of all wall mounted panels and boxes, battery chargers, transfer switches, disconnects, fuse panels, cable tray, penetrations to outside ground pads and pigtails if applicable
- GW 11. Verify AC breaker(s) for HVAC unit(s) meet requirements shown on HVAC plate/label
- GW 12. Verify that the bonding screws for the AC dist. panels and AC disc. switches are secured in the panels (or installed if needed).

	Serial number	Wall A, B, C or D
HVAC	<u>10048849</u>	<u>C</u> <u>60</u>
HVAC	<u>10048850</u>	<u>A</u> <u>60</u>
HVAC		
HVAC		
Battery Charger	<u>474065-2</u>	<u>ED</u> <u>right</u>
Battery Charger	<u>474065-1</u>	<u>ED</u> <u>left</u>
Battery Charger		
Battery Charger		
Transfer Switch	<u>U51150250400064358</u>	<u>A</u>
Transfer Switch		

## QMS4-8.5.1-7 EE Testing Checklist

**Integration Pre-Test:** Please initial each task once completed; enter any unresolved issues as a Write-Up

- TG 1. If panels were tested prior to installation to the building, review the individual QC-18s for completeness. Address all open items, or transfer them onto this checklist. Place QC 18 back into the Packet when complete
- TG 2. Review Integration QC 18 for correct wire lugs and any special notes
- TG 3. Inspect integration cabling/wiring to wall mounted devices previously inspected. (Battery charger alarms, ATS alarms, rib relay/fire alarm connections, telco board cables, net shelter, Positron etc.)
4. Inspect all panels and termination cabinets for:
- |                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                   |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p><u>TG</u> a. Proper insertion of stripped wire into lugs,</p> <p><u>TG</u> c. Proper connection of lugs to terminals,</p> <p><u>TG</u> e. Wires on correct side of terminal blocks in term cab</p> <p><u>TG</u> g. No loose wire strands at compression fittings</p> <p><u>TG</u> i. Correct cable / wire size (gauge)</p> <p><u>TG</u> j. Correct cable color-coding used (panels, term cabs, wall-mounted devices)</p> | <p><u>TG</u> b. Proper crimps</p> <p><u>TG</u> d. Tightness of lugs</p> <p><u>TG</u> f. Panels bolted together</p> <p><u>TG</u> h. Correct lugs/ferrules used</p> |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
- TG 5. Check all panel and term cab wire diagrams for missing cables and missing or damaged components
6. Verify communication cables have been run and terminated
- |            |            |              |             |                |
|------------|------------|--------------|-------------|----------------|
| _____ Coax | _____ IRIG | <u>X</u> SEL | _____ Fiber | <u>X</u> Cat 5 |
|------------|------------|--------------|-------------|----------------|
7. Verify GPS clock antenna and surge suppressor are installed
- TG 8. Ring out all breakers AC & DC for shorts to ground or neutral or phase to phase.

**Torque Verifications & Post-Test:** Please initial each task once completed; enter any unresolved issues as a Write-Up

1. Verify torque on the following compression connections; initial each item below when complete, and record torque tool(s) used.  
Apply a stripe across torqued bolts / nuts, or a dot for smaller wires, to indicate that torque has been verified.

_____ Battery Charger(s)	_____ DC Disconnects	Torque Tool Type & Serial Number(s) used:
_____ DC Panel Board(s)	_____ AC Disconnects	_____
_____ AC Panel Board(s)	_____ AC Switch Gear	_____
_____ Transfer Switch	_____ HVAC Disconnect	_____

2. Verify torque on all panel and term cabinet compression connections; indicate that torque has been verified by placing your initials and "LT2" notation on the WD's. Initial and record torque tool(s) used below:

Torque Tool Type & Serial Number(s) used:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

3. Gather Stickset(s); return to Project Manager or designee for scanning

4. Scan a copy of the Test Sheet and save to the Test Dept. file location under the job name

## QMS4-8.5.1-7 EE Testing Checklist

**Test:** Please initial each task once completed; enter any unresolved issues as a Write-Up

1. Review the Pre-Test checks above. Ensure that all items are completed, or documented as a Write-Up.
2. Review the QC-18 for testing requirements. Put a check below by the test(s) required. (If IHB building, tests b,c,e,f are required

☐ a. Wiring Diagram Pt-to-Pt Test. If required, perform wire continuity check by following the individual panel wiring diagrams and using a Fluke Multi-meter.

☒ b. Functional Schematic Pt-to-Pt Test. If required, perform test by following the individual panel schematic diagrams and using a Fluke Multi-meter and Omicron Test Set as required.

☐ c. Dielectric Test. If required, test all AC utility circuits to NEC 550.17a with the Hipot-Megohmmeter. Initial \_\_\_\_\_ Date \_\_\_\_\_ / \_\_\_\_\_

☐ d. Polarity Testing: \_\_\_\_\_

☐ e. Continuity Bonding required: \_\_\_\_\_

☐ f. Review QC18 for any special Tests or Requirements; mark N.A. or Initial below if applicable

☐ AEP pre commissioning document

☐ Factory Acceptance Testing (FAT)

☐ Install customer provided relay settings

☐ Other \_\_\_\_\_

3. If the panels/racks were not tested prior to installation in the building, perform the following tests:

☐ a. Check all devices for freedom of moving parts. Remove any shipping material that may prevent operation.

☐ b. Check relays to ensure that the AC and DC voltage taps are at the proper settings. Use the individual schematics

☐ c. Apply specified DC voltage to the individual panels/racks through the DC panel boards with a Sorensen DC power supply or battery charger

☐ d. Install customer provided relay settings.

☐ e. Check all relays for proper operation of the specified voltage range as shown on the schematics or the device manual.

☐ f. Apply voltage and current with an Omicron test set to simulate field conditions causing the devices to trip/function as designed. See device function specifications in the manual to determine acceptable operation tolerances.

☐ Accept ☐ Reject

☐ g. Verify timing relays for correct sequence and operation as shown on the schematics.

☐ h. Record readings and outputs of meters, recorders, and transducers on schematics. See device manual for tolerances.

☐ i. Record firmware for any relays that were missing during PANEL TEST \_\_\_\_\_

4. For split buildings that require field work, repeat steps 5 through 9 for cables / wires pulled back for travel

5. Make sure there is no back feeding of power from the HVAC or lighting circuits

6. Apply AC voltage to the AC panel boards using the AC test plug. Use the AC schematic drawing to determine rated voltage and phasing requirements. (Please initial tasks once completed)

☐ a. Turn the AC breakers on individually to verify correctness of branch circuits including main breaker

☒ b. Verify correctness of wiring of all receptacles (indoor & outdoor) with a Fluke Multi-meter and circuit tester

☐ c. Verify correct operation of all lights. (indoor and outdoor)

☐ d. Verify correct operation of the exhaust fan circuit

☒ e. Verify correct operation of HVAC circuit; Test to ensure Heating functions are operational

☒ f. Verify correct operation of HVAC circuit; Test to ensure Cooling functions are operational

☐ g. Verify correct operation of the fire alarm circuit. Confirm shutdown of HVAC and exhaust fan during any alarm condition

☐ h. Verify correct operation of the Automatic Transfer Switch (Load settings for ATC)

☒ i. Verify ATS position contacts to the schematic with a Fluke Multi-meter

## QMS4-8.5.1-7 EE Testing Checklist

### Test (continued):

7. Apply DC voltage to the DC panel boards with a Sorensen power supply or battery charger. Use the DC schematic drawing to determine the rated voltage value. Verify polarity to NEC 550.17b at the panel boards with a Fluke Multi-meter.
- ☒ a. Turn DC breakers on individually and verify voltage magnitude and polarity to NEC 550.17b with a Fluke Multi-meter. Use the schematics and wiring diagrams to determine the test points.
  - ☒ b. Allow sufficient time for the devices to reach normal operating temperatures. Use the device manual to determine the time.
  - ☒ c. Check all devices for abnormal heating.
  - ☒ d. Where an OCB or other external device is shown on the schematics, connect an Electro switch series 24 LSR switch to simulate the OCB or other external device.
  - ☒ e. Verify relay targets, coils, contacts etc., for correct operation as shown on the schematics.
8. Perform AC Cabling verifications for C.T.s and P.T.s from furthest point or term cab.
- ☒ a. Using the schematics, apply AC voltage and current to the P.T. and C.T. circuits using an Omicron test set.
  - ☒ b. Verify current polarity with an Arbiter Systems Multi-meter. Confirm current magnitude and phase angle.
  - ☒ c. Verify voltage points with an Arbiter Systems Monitor. Confirm voltage magnitude and phase angle.
  - ☒ d. Verify relay targets, coils, contacts etc., for correct operation as shown on the schematics.
  - ☒ e. Verify single point ground
9. Verify communication cabling. Check the method used below:
- |                                                                               |                                                        |
|-------------------------------------------------------------------------------|--------------------------------------------------------|
| <input checked="" type="checkbox"/> Continuity check with a Fluke Multi-meter | <input checked="" type="checkbox"/> Light method       |
| <input checked="" type="checkbox"/> Tx/Rx interruption method                 | <input type="checkbox"/> Establish relay communication |
10. Identify all extra cables and tag with circuit number or panel number. Cap all conductors.
11. Verify certification labels, data plates, and CT circuit labels are installed where applicable
12. Verify AC and DC panelboard circuit cards and/or labels are correctly installed where applicable
13. If nameplates weren't installed prior to testing, verify the correctness of the building nameplates.

### Test Equipment Used:

Omicron Test Set Serial No. \_\_\_\_\_

Fluke Multi-meter Serial No. \_\_\_\_\_

Sorensen power supply Serial No. \_\_\_\_\_

Phase Angle meter Serial No. \_\_\_\_\_

Hipot-Megohmmeter Serial No. \_\_\_\_\_

Receptacle Tester Serial No. \_\_\_\_\_

CAT5/6 Cable Tester \_\_\_\_\_

Enter all Pre-Test and Test Comments and/or Discrepancies on Page 7

## QMS4-8.5.1-7 EE Testing Checklist

### Engineering and Post Test Instructions

INSTRUCTIONS: Please complete this section with legible, concise statements.		Dept.		Completed
		Eng.	Mfg.	Initials / Date
<b>Panel Engineering Instructions:</b>				
1.	Prepare a Ship Loose List for Crate, listing any loose items required such as: extra hardware, extra devices, touch-up paint, tech manuals, drawings, etc...	X		
2.	Inspect the wired Panels - note here if any special bracing should be added.	X		
3.	Review QC-18 to verify that the correct crimpers were used. This is not necessary for any crimps made in the Wire Processing cell.	X		
<b>Building Engineering Instructions:</b>				
1.	Prepare a Ship Loose List for Crate, listing any loose items required such as: extra hardware, extra devices, touch-up paint, tech manuals, drawings, etc...	X		
2.	For split-construction jobs, ensure that copies of all the Test Sheet and Schemes are sent with the building	X		
3.	For AEP jobs, ensure that copies of all the Test Sheet and Schemes are sent with the building	X		
4.	For ATC jobs, ensure that copies of the "as-built" W.D.'s are sent with the building	X		
5.	Review QC-18 to verify that the correct crimpers were used. This is not necessary for any crimps made in the Wire Processing cell.	X		
6.	Complete circuit cards for the AC and DC distribution panels.	X		
7.	Make an 11x17 copy of the final HVAC wiring detail (generally on the "E3" drawing); stamp as "Information Only" and place inside a clear protective sleeve inside the main HVAC cover plate	X		



# QMS4-8.5.1-7 EE Testing Checklist

## Panel Specific Write-ups

By	Date	Write Up	Dept.			Corrected	Retested
			Eng	Test	Mfg	Date	By
1	HE 10-28	MISSING 5 12KM BLOCKS, T1385, T1326, T1345, T1346, T1347 update Block layout per wld markups (PANEL 13B R6) 63480-015	X		X	BB 1/5	BH 1-6
2	RZ 11-11	INSTALL NEW HYBRID,  (RELAY PANEL - 13B121)			X		
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							

03480

# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

	Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
	By	Date		Eng	Test	Mfg	Date	By
1	12/4	GW	Install And wire H-VAC's Wall A+C <del>Wall H" switch (EG 12-10)</del>			dw +	DM BC DOVE 12-16	BH 1-6
2	12/4	GW	fix Qty: 23 HOLES WALL A			+	12-18	BH 12-22
3	12/4	GW	Wire H-VAC And Exhaust shut Down J-Box OK AS IS *field install* WALL A	X		X	TP 12/16	
4	12/4	GW	Install Components And wire Lighting Contactor Missing Components (Please ORDER) WALL A MP 12-22	X		+		
5	12/4	GW	Wire Both Exhaust FANS Exhaust Fans wired, waiting on backdraft damper. (DM 12-15) WALL A			H.W. +	DOVE MP 1-6-26	
6	12/4	GW	Install Battery monitoring system Conduit And wire (Removed on print) 10.29 WALL B	X		H.W. +	TP 12/16	
7	12/4	GW	Install NO Smoking sign WALL B			H.W. +	DOVE 12-18	J.C. 12-18
8	12/5	GW	Install Lower, motor And wire need parts WALL C+D	X		H.W. +	DOVE	BH 1-6
9	12/5	GW	Install Components And wire Alarm I-Box WALL C			INT +	DOVE 12-18	BH 12-22
10	12/5	GW	Install And wire OCEP cab, 2" EMT, FIBER DOCT PER L4C WALL C			X		
11	12/5	GW	Install Cell Phone Antenna WALL C			H.W. +	DOVE	J.O. 12-17

3480

# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

	Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
	By	Date		Eng	Test	Mfg	Date	By
12	GW	12/5	INSTALL SCREWS IN STANDOFF WAITC			Plw- X	Done	
13	GW	12/5	fix Qty: 1 hole WAITC			X	Done 12-18	BH 12-22
14	GW	12/5	INSTALL Cell Booster, shelf And surge suppressor WAITD	X		Plw- X	Done 12-17	J.O. 12-17
15	GW	12/5	fix Qty: 1 hole WAITD			X	Done 12-18	BH 12-22
16	GW	12/15	fix Qty: 10 holes WAITED			X	Done 12-18	
17	GW	12/15	fix Qty: 1 hole WAITB			X	Done 12-18	
18	GW	12/15	fix Qty: 2 holes WAITEB			X	Done 12-18	
19	GW	12/15	INSTALL EYE WASH STATIONS -missing one ON SHIP LOOSE BOM WAITEB	X		Plw- X S.R. H.C.	Done	BH 12-22
20	GW	12/15	AC PANELS Qty: 4 Missing Breakers to many to list	X		Plw- X		
21	GW	12/5	DC PANEL #1 missing Qty: 9 50AMP Breakers 2 Pole see 40	X		Plw- X		SEE #40
22	GW	12/5	DC PANEL #2 missing Qty: 1 50AMP 2 Pole Breaker see 40	X		Plw- X		SEE #40



# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By
23	12/5 GW	DC PANEL #4 missing Qty: 9 50AMP 2 Pole Breakers  see 40	X		Hw X	/	SEE #40
24	12/5 GW	DC PANEL #3 missing Qty: 12 50AMP 2 Pole Breakers  see 40	X		Hw X	/	SEE #40
25	12/5 GW	<del>Install And</del> wire Door Alarms  Wall CTD			X	/	BH 12-22
26	12/5 GW	Install And wire smoke Alarms No Fire system on ceiling? Ceiling <u>Customer install</u>	X		Hw X	/	
27	12/5 GW	Install Fuses in Heater Disconnects  30 A FRN (STOCKED PAUL SIDE) Wall A+C	X		Hw. X	/	5-6 12-18 Done
28	12/5 GW	Install Fuses in All Exterior Disconnects (3 installed, need 3 more.)	X		Hw. X	/	BH 12-22
29	12/5 GW	Finish H.W. in Exterior Trailer Connection PANEL #2 LUGS ORDERED 12/19 (No lugs) E9 & E17	X		Hw. X	/	TP 12/23
30	12/5 GW	Install And wire Exterior Lights  ORDERED 12/19 (Missing lights)	X		Hw. X	/	TP 12/23 5/24/24 1-4
31	50. 12-15	Need to rewire transfer Switch to AC Power Boards and Outside Disconnects so Color Code in A=Black, B=Blue and C=Red			Hw. X	/	5-6 12-17 DONE
32	50. 12-15	Both Battery charger AC Circuits are wired out of the wrong Panel Board, should come from Panel PDP-1A Circuits 29 + 30 <u>19th updated lugs</u>	X		Hw. X	/	5-6 12-18 TP 12/15
33	50. 12-15	Need to finish wiring North Recept. per E6,			Hw. X	/	5-6 12-17 DONE

# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By   Date
34	TG 12-15	CABLE 277 - RELAY PANEL 13824 (40558) MARKED ON WIRE POINT COMPICCO, FOS 1-4 12, - NOT LANDED, CABLE MISSING (MARSHALLING CHARGE #2)			X	PA 12/17	J.O. 12-18
3 5	J.O. 12-15	AC Panels 1A + 1B are wired Backwards Panel 1A is to left of transfer Switch Panel 1B is to right of transfer Switch Per LI Drawing, Please rewire <b>UPDATED</b>	X		X	JP 9/10	J.O. 12-17
3 6	J.O. 12-15	need to wire Cell Booster Antennas and Surge Suppressor			Hw. X	DOVE	J.O. 12-17
3 7	J.O. 12-15	All Four DC Panel Boards need Breakers installed to match <b>ORDERED</b> Panel Board Drawing. To many <b>12/19</b> wrong to list them All- need Breakers -	X		X	JP 12/10	BH 1-6
3 8	J.O. 12-15	need to finish wiring Revenue meters, missing 4 cables, #81 + 82 for meters 1 + 1A and #85 + 86 to meter 2 + 2A <b>not on Run List</b> <b>DEL-6607</b>	X		X	JP 12/23	
3 9	J.O. 12-15	need to install Load Share wire between chargers, from W1 to W1			X	MP 12-22	BH 12-23
4 0	J.B. 12-15	Missing 22, 50 Amp DC breakers between DC Panels 2,3,4 / DC-3 Missing (12), DC-4 Missing (9), DC-2 Missing (1) <b>ORDERED 12/19</b> <b>ADDITIONAL BREAKERS IN BOX NEAR DOOR</b>	X		Hw X	JP 12/23 1-5	BH 1-6
4 1	J.O. 12-16	Dwg. 4151A shows Panel Board #3 Circuit #212, should show Panel Board #2 Circuit #213, marked up in test Eng to Verify	X			JP 12/18	
4 2	J.O. 2-16	Dwg. 4151 shows Panel Board #3 Circuit #212 should show Panel Board #2	X			JP 12/18	
4 3	J.O. 2-16	Panel R2, need to lug and load white wire out of cable #244 on 34-12			X		J.O. 12-17
4 4	J.O. 2-16	Panel R2, #14 ga. integration Cables lugged with wrong lugs need Amp lugs with yellow/BK strips #14/16 ga. Not yellow 10/12 ga. (Test)			X		J.O. 12-17



# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

	Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retest
	By	Date		Eng	Test	Mfg	Date	By Date
4 5	J.O. 12-16		Panel R4, TB37-12 shows Red MC1 TB89-2 shows Green Scheme 4150B also for 89-3 and 37-11 what color should be where? <b>MARKED UP PNL R4 W/ID PLEASE WIRE PER WID</b>	X		X	DP 12/18 MC 12-18	BH 12-22
4 6	J.O. 12-16		Panel R5, missing TB 46 Please install and wire  (Test pwa 4150AC)			X	MC 12-18	BH 12-22
4 7	JA 12-16		PNL 2 Relug and crimp with correct lug and perfect crimp profile			X	JB 12-17	J.O. 12-18
4 8	JA 12-16		Evaluate all 10-12 <del>AWG</del> AWG panels crimps for Integration wires for correct size and crimp profile (Quality issue? LT?) isn't that your job? <b>NO!</b>		X	X	MP 12-22	—
4 9	J.O. 12-16		Panel R5, Should TB17-1+2 have a mechanical Jumper, without we don't get our hot to the team cab Tested with Jumper Dwg 4150BC <b>YES MARKED UP W/ID PLEASE INSTALL</b>	X		X	DP 12/18 MC 12-18	BH 12-22
5 0	J.O. 12-16		Scheme 4151, shows Panel R5 94-1 + 94-2 Relays going to Panel R2 in 106, W.P. for Cable 232 on R5 TB28 on R2 TB15 don't match <b>MARKED UP W/ID REQUIRE</b>	X		X	DP 12/18 BB 12-19	SEE #91
5 1	J.O. 12-16		Panel R2, lug and lead white wire out of 233 on TB15-12			X	JB 12-16	J.O. 12-17
5 2	J.O. 12-16		Cable 220 from Panel R1 TB36 to Panel R2 TB17 DONT match End to End and scheme (Scheme 4151A) <b>MARKED UP PNL R2 W/ID WIRE PER CHANGE</b>	X		X	DP 12/18 MP 12-18	BH 12-22
5 3	J.O. 12-16		need to finish Sat Clock Antenna Cable			MC	12-18	BH 12-22
5 4	J.O. 12-17		Panel R1, TB45 has Broken Pin on Block, Pinos replace			X	12-18	BH 12-22
5 5	J.O. 12-17		need to Relug Panel #R2 integration Cables with proper lugs, per Write up #47, There are still some not done R4 also			X	+	J.O. 12-18

# QMS4-8.5.1-7 EE Testing Checklist

277

281 282

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By Date
5 6	J.O. 12-17	Panel R2, need to lug and load Black wire out of Cable 249 ON TB35-2			X	PA 12/17	J.O. 12-18
5 7	J.O. 12-17	Panel R2, scheme 4152, shows w103 going to Panel R1 Relays 94-1, 94-2, 94TT W.D. shows going to Panel R5 MARKED UP PNL R2 W10 PLEASE WIRE	X		X	DP 12/18 BB 12-19	SEE #91
5 8	J.O. 12-17	Cable 238 from Panel R2 to R3 is Run as 2-conductor needs to be 4-conductor cable SCH.-4152A			X	MP 12-18	BH 12-22
5 9	J.O. 12-17	Panel R6, need to lug and load Cable 295 on TB14 per W.D. (Dwg 4153)			X	PA 12/17	J.O. 12-18
6 0	J.O. 12-17	Panel R1, Cable 304 to Term Cab doesn't match End for End, white needs to load on Panel End not on W.D. (Test Dwg 4154A) MARKED UP TERM CAB #1 W1D	X		X	DP 12/18 MC 12-18	BH 12-22
6 1	J.O. 12-17	Panel C1, Cable 301 to Term Cab doesn't match End to End white wire needs to load on Panel End, not on W.D. (Test Dwg 4154C) MARKED UP TERM CAB #1 W1D	X		X	DP 12/18 MC 12-18	BH 12-22
6 2	J.O. 12-17	Cable 298 from C1 to Term Cab 1 doesn't match End to End on W.D.'s MARKED UP TERM CAB #1 W1D (Test Dwg 4154C)	X		X	DP 12/18 MC 12-18	BH 12-22
6 3	J.O. 12-17	Sanja Com Cabinet, do we need to install the Nokia 7705 Router? YES, INSTALL MISO 2373 (Test Dwg 5010)	X		X	TP 12/23	
6 4	J.O. 12-17	do we need to install the Exceltech Inverter on the Telco Board ALREADY INSTALLED IN (Test Dwg 5010) SI	X			TP 12/23	—
6 5	J.O. 12-17	Cabinet S2, Cables 300, 303, 306 to Term Cab don't match End to End MARKED UP TERM CAB #2 (Test Dwg 5010D) W1D	X		X	MC 12-18	BH 12-22
6 6	J.O. 12-17	need to test House Alarms scheme 5010C		X			BH 12-23



QMS4-8.5.1-7 EE Testing Checklist

257 257

Test Comments and/or Rework Required

	Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested	
	By	Date		Eng	Test	Mfg		Date	By
6 7	J.O.	12-17	Need to Run and Load Cables 281 + 282 from Panel R4 to MTC2 (Test Dwg. 4100B)			X		PA 12/17	J.O. 12-18
6 8	J.O.	12-17	Need to run and Load Cable 277 from Panel R4 to MTC2 (Test Dwg. 4100B)			X		PA 12/17	J.O. 12-18
6 9	J.O.	12-17	run all Com Cables and IRIG 3 missing, 5 no cable #'s ORDERED + CABLE #5 ADDED TO Run LIS #447 has already been used. 12/30 <sup>CHANGED</sup> HSI	X	SHOW ON RUN LIST ONLY	X	DP 12/23		
7 0	J.O.	12-17	Need to Run and Load Cables 278 from TC2 to Panel R4 per W.D. (Test Dwg. 4100B + 4100C) W.D. 279 not 8'			X			
1			Run list and W.D's show cable 278 from TC2 to R3. Currently landed in TC2 + R3?		X				J.O. 12-18
7 1	J.O.	12-18	Need to run Grounds to outside Disconnects and Boxes from transfer Switch and AC Panel Boards			X		Hw 12/29 Dgn	BH 1-5
7 2	J.O.	12-18	when testing light first light in corner of walls C+D should be off of Panel 1B Circuit #3 also light in corner of walls A+ED SEE E4 dwg.		X				
7 3	J.O.	12-18	E4 shows AC PDP-1B Circuit #3 for Emergency & Exit lights, Dwg. 4201A shows Exhaust fans, should this be out of 1A Circuit #3 <sup>MOVE EXIT/EMERG TO CARNY PEA MFG</sup>	X		X	DP 12/18 12-18		BH 12-22
7 4	J.O.	12-18	Need to Install and Wire Exterior Recept. on Wall "B" No recepts on L3 <sup>located in train Box</sup>	X		X		Hw 12/29 Dgn	BH 1-6
7 5	J.O.	12-18	out side Recept on wall "E" is bad, Please replace	X		X		Hw 12-18	BH 12-22
7 6	J.O.	12-18	Dwg. 4201A shows Control Building interior Recept. Circuit #3, No "E" Dwg. for this <sup>REMOVED FROM DWG</sup>	X			DP 12/18		

# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested	
By	Date		Eng	Test	Mfg	Date	By	Date
7	J.O.	W'll need to test everything on E10 when Battery room is done getting wired also E11		X		/		
7	J.O.	We have no Dwg for Lighting Contactor Box in stick set PLACED ON TOP OF STICK SET NEEDS TO BE WIRED + COMPONENTS INSTALLED	X	X	X	DP 12/18		
7	J.O.	HVAC #2 (Battery room) Damaged, needs to be fixed or Replaced? I+I CREATED, TO PULL FROM 65053	X		X	DP 12/23	BH	1-6
8	J.O.	missing 9-60 Amp fuses for HVAC's	X		X	OK 12-19	BH	12-22
8	J.O.	Need to check all Breaker Sizes, both AC + DC when Installed		X		/		
8	J.O.	HVAC #3 should be wired off AC Panel 1B Circuit #38, currently on 37, Please fix <del>could we swap this on print?</del> <del>NO, WILL NEED TO SWAP IN PANEL.</del>	X		X	DP 12/23 Done	BH	1-6
8	J.O.	Wiring in AC Disconnect for HVAC #1 should be color coded Black, Blue, Red Please label. also need to swap colors in with on Breaker			X	Done	BH	12-22
8	J.O.	Need to install Aux heater in Battery room			X	Done	BH	12-22
8	J.O.	Disconnect SW for Aux Heater Number 2 not working, Knives Do not move with Actuator Arm	X		I+I	LW 12-19	BH	12-22
8	J.O.	Need to finish Wiring Door Alarm J-Box on Wall "C"			X	JB 12-18	BH	12-22
8	J.O.	Still need to test the revenue meters	X			/	BH	12-23



# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible, concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By
8 8	DP 12/18	INSTALL MIMIC LABELS ON CI	X		X	Done	BH 1-5
8 9	JP 12-18	Should The Surge Suppressor for the cell booster be between the booster and the indoor antenna? (NO) BETWEEN BOOSTER + OUTDOOR ANT	X	X	HW X	JP 12/23	
9 0	DP 12/19	PULS S1 & S2 FINISH INSTALLING 3" CHASE NIPPLES FOR CABLE ENTRY POINTS ON TOP.			X	BB CH 12-19	BH 12-22
9 1	BH 12-22	PNL-R2 CABLES (215 + 232) + LABELS ARE SWAPPED SCH. - 4151 SEE #50 + 57			X	MC 12-22	BH 12-25
9 2		RUN COAX CABLES (426 + 428) DWG. - 5010F			X	MC 12-22	BH 12-23
9 3		TC-2 MISSING MARKER STRIP ON (83) BLOCK			X	MC 12-22	BH 12-23
9 4		TC-2 RELUG TR63-1			X	MC 12-22	BH 12-23
9 5		CONNECT CEILING LIGHTS TO HOUSE WIRING			X		
9 6		AUX HEATERS HAVE (2) WIRES ON 3-POLE BREAKERS Correct	X			JP 12/23 Done	
9 7		DWG. - 5040A RTU RTAC COM PORTS 3, 4, 6, 7, 8, 15 + 16 INFO DOES NOT MATCH RUN LIST UPDATED SCHEME	X			JP 12/23	BH 1-5
9 8		CAN'T INSTALL BATTERY ROOM HVAC Dampers AS IS. NO HAT OR FRAME TO BOLT THEM TO. CREATE H+I AND ASSIGN TO ON ORDER TO DEL 1/29 MP 12-22 DRAFTING	X			JP 1/5 Done	

# QMS4-8.5.1-7 EE Testing Checklist

## Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with <input checked="" type="checkbox"/> legible, <input checked="" type="checkbox"/> concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By Date
9	BH	RUN FIBERS 374, 352 + 354 352, <del>374 need cable</del> 354 Not on Print in (S) IN S3 PNL DWG. 5-5040F+G	X		X	TP 1/5	
9	12-23						
1		CABLE-215 COLOR CODE DOES NOT MATCH END TO END IN PNLs R1+R2 UPDATED IN R2 SCH. - 4151	X		X	TP 12/23 MC	BH 1-6
1		CABLES (79+84) + LABELS ARE SWAPPED IN TC-1 W.D.s - 4855B+C			X	MC 12-23	BH 1-6
1		INSTALL & WIRE COMPONENTS IN J-BOXES UNDER REV. METERS W.D.s - 4855B+C			HW X		
1		PNL 138R6 MOVE TERM BLOCKS TB33, 34, 43, 44 TO TB35, 36, 45, 46 PER WID MARK-UP. See Panel Write up #1			X	1-5	BH 1-6
1		PNL 138R6 MOVE TERM BLOCK TB23 TO TB47 PER WID MARK-UP. See Panel Write up #1			X	1-5	BH 1-6
1		AC PNL BRDS NEED EDGE GUARD ON NEUTRAL BARS + OTHER EDGES			SP X	MC 1-05	BH 1-6
1		RUN AC PNL-1B CKT-4(0) TO HVAC SHUTDOWN J-BOX ON WALL-A PER E13			HW X	1-6	
1		WIRE FIRE/SMOKE ON HVAC CONTROLLER TO SHUTDOWN J-BOX PER E12			X	JB 1-5	BH 1-6
1		<del>along Exhaust lights</del> E10 DWG. SHOWS EXHAUST FAN ON AC PNL-1A CKT. -3, PNL BRD DWG DOES NOT MOVE TO SEE E11, 1B-3 PER E11 MARK-UP	X		X	TP 1/6	JC 1-7
1		E10 ICE CUBE RELAY SOCKET TERM. #s SHOWN INCORRECTLY	X				



1

[illegible]

## QMS4-8.5.1-7 EE Testing Checklist

*Note: The following tasks must be completed and signed-off in order.*

Building & Integration Testing By (Test Engineer):

J.O. + Bob Harris

Was all required in-house Testing able to be Completed?:

☐

Yes

☒

No

Date:

1-7-26

If "No" above, Project Manager approval is required here:

(Does not include Reconnect Testing for Split EEs)

Date:

If "No" above, record open Test Sheet items and/or a Description of remaining Open Issues below:

SEE OPEN TEST SHEET ITEMS

Torque Verifications & Post-Test completion (Quality or Test):

Date:

Released from Test / Ok to split (Project Manager):

Date:

Ship Prep Sheet Completion verified by (Lead or Supervisor):

Date:

\*Note: The building schematic stick set(s) and test sheet MUST be sent with all split buildings

Final Inspection / Approved to Ship (Project Manager):

Date:

\*Note: The above Final Inspection line **MUST** be signed before building can be shipped

Field Work and Post Test Completed by:

(Split buildings)

Date:

Final Verification / Approval of Site Work:

(any open items from above, and any items found at the jobsite)

Date: