

QMS4-8.5.1-7 EE Testing Checklist

Project No: 61778

Project Name: DUKE AICHOLTZ

Date: 3/10/2025

Project Manager: Brian Byers

Building Wiring Pre-Test: Please initial each task once completed; enter any unresolved issues as a Write-Up

- TG 1. Review Issue Board for missing materials / open issues and write any applicable items on comments sheet.
- TG 2. Review Assembly/Wire QC 18 for correct wire lugs and any special notes.
- TG 3. Review L1, L2, L3, L4, L5 prints. Verify all building wiring items and all boxes/conduits needed for integration are installed.
- TG 4. Visually inspect Battery Charger, DC Main Panel, DC Breaker Panel(s). Verify Charger input matches building AC power/phase. Verify DC output power (48V/125V/250V) matches panel requirements and AC breaker matches charger requirements.
- TG 5. Verify fuses are installed in disconnects and fused breakers per drawing.
- TG 6. Check AC and DC breakers for a tight connection of the conductor - also breaker to the panel board bus.
- TG 7. Ring out all breakers AC & DC for shorts to ground or neutral or phase to phase.
8. Perform a visual inspection of the following components for physical or paint damage / defects; Initial each line when complete (or N.A.):

<u>TG</u> Battery Charger(s)	<u>TG</u> Switches/Recepts.	<u>N/A</u> Net Shelter
<u>TG</u> DC Panel Board(s)	<u>TG</u> Interior Lights	<u>N/A</u> DC Monitor Box
<u>TG</u> AC Panel Board(s)	<u>N/A</u> DC Lights	<u>N/A</u> Telco Board
<u>N/A</u> Transfer Switch	<u>TG</u> Exit Lights	<u>TG</u> HVAC Unit
<u>TG</u> DC Disconnects	<u>TG</u> Exterior Lights	<u>TG</u> HVAC Disconnect
<u>TG</u> AC Disconnects	<u>TG</u> Exterior GFCI Recepts.	<u>TG</u> HVAC Thermostat
<u>N/A</u> AC Switch Gear	<u>TG</u> Timers	<u>N/A</u> Heater(s)
<u>TG</u> J Boxes / Wireway	<u>TG</u> Exhaust Fan / Louvers	
<u>TG</u> Cable Tray	<u>TG</u> Fire Alarms / RIB Relays	
- TG 9. Check all J boxes, wireways, receptacles, light switches, for correct box grounds, loose wirenuts, cut wire strands, and loose or pinched wires.
- TG 10. Check for proper bonding of all wall mounted panels and boxes, battery chargers, transfer switches, disconnects, fuse panels, cable tray, penetrations to outside ground pads and pigtails if applicable
- TG 11. Verify AC breaker(s) for HVAC unit(s) meet requirements shown on HVAC plate/label
- TG 12. Verify that the bonding screws for the AC dist. panels and AC disc. switches are secured in the panels (or installed if needed).

	Serial number	Wall A, B, C or D
HVAC	406J234109242-01	B
HVAC	406J1234109243-01	D
HVAC		
HVAC		
Battery Charger	466212-1 (062.5)	E13
Battery Charger		
Battery Charger		
Battery Charger		
Transfer Switch		
Transfer Switch		

QMS4-8.5.1-7 EE Testing Checklist

Integration Pre-Test: Please initial each task once completed; enter any unresolved issues as a Write-Up

- GW 1. If panels were tested prior to installation to the building, review the individual QC-18s for completeness. Address all open items, or transfer them onto this checklist. Place QC 18 back into the Packet when complete
- ↓ 2. Review Integration QC 18 for correct wire lugs and any special notes
3. Inspect integration cabling/wiring to wall mounted devices previously inspected. (Battery charger alarms, ATS alarms, rib relay/fire alarm connections, telco board cables, net shelter, Positron etc.)
4. Inspect all panels and termination cabinets for:
- | | |
|--|--|
| <p><u>GW</u> a. Proper insertion of stripped wire into lugs,</p> <p><u>↓</u> c. Proper connection of lugs to terminals,</p> <p><u>↓</u> e. Wires on correct side of terminal blocks in term cab</p> <p><u>↓</u> g. No loose wire strands at compression fittings</p> <p><u>↓</u> i. Correct cable / wire size (gauge)</p> <p><u>↓</u> j. Correct cable color-coding used (panels, term cabs, wall-mounted devices)</p> | <p><u>GW</u> b. Proper crimps</p> <p><u>↓</u> d. Tightness of lugs</p> <p><u>↓</u> f. Panels bolted together</p> <p><u>↓</u> h. Correct lugs/ferrules used</p> |
|--|--|
- GW 5. Check all panel and term cab wire diagrams for missing cables and missing or damaged components
6. Verify communication cables have been run and terminated
- _____ Coax _____ IRIG _____ SEL _____ Fiber _____ Cat 5
- N/A 7. Verify GPS clock antenna and surge suppressor are installed
- GW 8. Ring out all breakers AC & DC for shorts to ground or neutral or phase to phase.

Torque Verifications & Post-Test: Please initial each task once completed; enter any unresolved issues as a Write-Up

1. Verify torque on the following compression connections; initial each item below when complete, and record torque tool(s) used. Apply a stripe across torqued bolts / nuts, or a dot for smaller wires, to indicate that torque has been verified.

<u>GW</u> Battery Charger(s)	<u>GW</u> DC Disconnects	Torque Tool Type & Serial Number(s) used: <u>3/8 Torque 0417602348</u> <u>screw Driver 1804260</u>
<u>GW</u> DC Panel Board(s)	<u>GW</u> AC Disconnects	
<u>GW</u> AC Panel Board(s)	<u>N/A</u> AC Switch Gear	
<u>GW</u> Transfer Switch	<u>GW</u> HVAC Disconnect	

- GW 2. Verify torque on all panel and term cabinet compression connections; indicate that torque has been verified by placing your initials and "LT2" notation on the WD's. Initial and record torque tool(s) used below:

Torque Tool Type & Serial Number(s) used:

Screw Driver 03154020009

3. Gather Stickset(s); return to Project Manager or designee for scanning
4. Scan a copy of the Test Sheet and save to the Test Dept. file location under the job name

QMS4-8.5.1-7 EE Testing Checklist

Test: Please initial each task once completed; enter any unresolved issues as a Write-Up

1. Review the Pre-Test checks above. Ensure that all items are completed, or documented as a Write-Up.
2. Review the QC-18 for testing requirements. Put a check below by the test(s) required. (If IHB building, tests b,c,e,f are required

2. Review the QC-18 for testing requirements. Put a check below by the test(s) required. (If IHB building, tests b,c,e,f are required)

_____ a. Wiring Diagram Pt-to-Pt Test. If required, perform wire continuity check by following the individual panel wiring diagrams and using a Fluke Multi-meter.

✓ b. Functional Schematic Pt-to-Pt Test. If required, perform test by following the individual panel schematic diagrams and using a Fluke Multi-meter and Omicron Test Set as required.

Initial GW Date 7/7/25

d. Polarity Testing: _____

e. Continuity Bonding required: _____

f. Review QC18 for any special Tests or Requirements; mark N.A. or Initial below if applicable

Factory Acceptance Testing (FAT)

Other _____

3. If the panels/racks were not tested prior to installation in the building, perform the following tests:

a. Check all devices for freedom of moving parts. Remove any shipping material that may prevent operation.

b. Check relays to ensure that the AC and DC voltage taps are at the proper settings. Use the individual schematics

_____ c. Apply specified DC voltage to the individual panels/racks through the DC panel boards with a Sorensen DC power supply or battery charger

d. Install customer provided relay settings.

e. Check all relays for proper operation of the specified voltage range as shown on the schematics or the device manual.

_____ f. Apply voltage and current with an Omicron test set to simulate field conditions causing the devices to trip/function as designed. See device function specifications in the manual to determine acceptable operation tolerances.

Accept	Reject
--------	--------

g. Verify timing relays for correct sequence and operation as shown on the schematics.

h. Record readings and outputs of meters, recorders, and transducers on schematics. See device manual for tolerances.

i. Record firmware for any relays that were missing during PANEL TEST

4. For split buildings that require field work, repeat steps 5 through 9 for cables / wires pulled back for travel

5. Make sure there is no back feeding of power from the HVAC or lighting circuits

6. Apply AC voltage to the AC panel boards using the AC test plug. Use the AC schematic drawing to determine rated voltage and phasing requirements. (Please initial tasks once completed)

- ✓ a. Turn the AC breakers on individually to verify correctness of branch circuits including main breaker

✓ b. Verify correctness of wiring of all receptacles (indoor & outdoor) with a Fluke Multi-meter and circuit tester

- ✓ c. Verify correct operation of all lights. (indoor and outdoor)

- ✓ d. Verify correct operation of the exhaust fan circuit

- ✓ e. Verify correct operation of HVAC circuit; Test to ensure Heating functions are operational

- ✓ f. Verify correct operation of HVAC circuit; Test to insure Cooling functions are operational

g. Verify correct operation of the fire alarm circuit. Confirm shutdown of HVAC and exhaust fan during any alarm condition

— h. Verify correct operation of the Automatic Transfer Switch (Load settings for ATC)

✓ i. Verify ATS position contacts to the schematic with a Fluke Multi-meter

QMS4-8.5.1-7 EE Testing Checklist

Test (continued):

7. Apply DC voltage to the DC panel boards with a Sorensen power supply or battery charger. Use the DC schematic drawing to determine the rated voltage value. Verify polarity to NEC 550.17b at the panel boards with a Fluke Multi-meter.

- ☒ a. Turn DC breakers on individually and verify voltage magnitude and polarity to NEC 550.17b with a Fluke Multi-meter. Use the schematics and wiring diagrams to determine the test points.
- ☒ b. Allow sufficient time for the devices to reach normal operating temperatures. Use the device manual to determine the time.
- ☒ c. Check all devices for abnormal heating.
- ☒ d. Where an OCB or other external device is shown on the schematics, connect an Electro switch series 24 LSR switch to simulate the OCB or other external device.
- ☒ e. Verify relay targets, coils, contacts etc., for correct operation as shown on the schematics.

8. Perform AC Cabling verifications for C.T.s and P.T.s from furthest point or term cab.

- ☒ a. Using the schematics, apply AC voltage and current to the P.T. and C.T. circuits using an Omicron test set.
- ☒ b. Verify current polarity with an Arbiter Systems Multi-meter. Confirm current magnitude and phase angle.
- ☒ c. Verify voltage points with an Arbiter Systems Monitor. Confirm voltage magnitude and phase angle.
- ☒ d. Verify relay targets, coils, contacts etc., for correct operation as shown on the schematics.
- ☒ e. Verify single point ground

9. Verify communication cabling. Check the method used below:

- | | |
|---|--|
| <input checked="" type="checkbox"/> Continuity check with a Fluke Multi-meter | <input checked="" type="checkbox"/> Light method |
| <input checked="" type="checkbox"/> Tx/Rx interruption method | <input type="checkbox"/> Establish relay communication |

N/A 10. Identify all extra cables and tag with circuit number or panel number. Cap all conductors.

BH 11. Verify certification labels, data plates, and CT circuit labels are installed where applicable

 12. Verify AC and DC panelboard circuit cards and/or labels are correctly installed where applicable

BH 13. If nameplates weren't installed prior to testing, verify the correctness of the building nameplates.

Test Equipment Used:

- ☒ Omicron Test Set Serial No. _____
- ☒ Fluke Multi-meter Serial No. _____
- ☐ Sorensen power supply Serial No. _____
- ☐ Phase Angle meter Serial No. _____
- GW ☒ Hipot-Megohmmeter Serial No. 38550096 Fluke
- ☒ Receptacle Tester Serial No. _____
- ☒ CAT5/6 Cable Tester _____

Enter all Pre-Test and Test Comments and/or Discrepancies on Page 7

QMS4-8.5.1-7 EE Testing Checklist

Engineering and Post Test Instructions

INSTRUCTIONS: Please complete this section with legible, concise statements.		Dept.		Completed Initials / Date
		Eng.	Mfg.	
Panel Engineering Instructions:				
1.	Prepare a Ship Loose List for Crate, listing any loose items required such as: extra hardware, extra devices, touch-up paint, tech manuals, drawings, etc...	X		
2.	Inspect the wired Panels - note here if any special bracing should be added.	X		
3.	Review QC-18 to verify that the correct crimpers were used. This is not necessary for any crimps made in the Wire Processing cell.	X		
Building Engineering Instructions:				
1.	Prepare a Ship Loose List for Crate, listing any loose items required such as: extra hardware, extra devices, touch-up paint, tech manuals, drawings, etc...	X		
2.	For split-construction jobs, ensure that copies of all the Test Sheet and Schemes are sent with the building	X		
3.	For AEP jobs, ensure that copies of all the Test Sheet and Schemes are sent with the building	X		
4.	For ATC jobs, ensure that copies of the "as-built" W.D.'s are sent with the building	X		
5.	Review QC-18 to verify that the correct crimpers were used. This is not necessary for any crimps made in the Wire Processing cell.	X		
6.	Complete circuit cards for the AC and DC distribution panels.	X		
7.	Make an 11x17 copy of the final HVAC wiring detail (generally on the "E3" drawing); stamp as "Information Only" and place inside a clear protective sleeve inside the main HVAC cover plate	X		

QMS4-8.5.1-7 EE Testing Checklist

Panel Specific Write-ups

Write Up	By		Date	INSTRUCTIONS: Please transfer any unresolved panel issues to this form before beginning building test. Only missing nameplates and missing defective material may be unresolved to move a panel to the EE (unless approved by Test Supervisor or Quality Manager).	Dept.			Corrected	Retested	
	Eng	Test			Mfg	Date	By	Date		
1	Hm	6-13		missing (qty 4) NPS 00044 Custom escutcheon nameplates / install in EE PANEL 101 RTU	✓			BMB YLR		
2	Hm	6-13		missing (qty 23) NPS 00001 (nameplates) / install in EE PANEL 101 RTU	✓					
3	Hm	6-10		missing (qty 1) NPS 00001 / install in EE PANEL 102	✓					
4	Cyh	5-30		nameplates missing / install in EE PANEL 103	✓					
5	Cyh	5-30		nameplates missing / install in EE PANEL 104	✓					
6										
7										
8										
9										
10										
11										
12										

QMS4-8.5.1-7 EE Testing Checklist

Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible , concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By
1	TG 6-11	FINISH INSTALLING DOOR ALARMS, CABLES WIRES, HARDWARE, CONTACTS. see # 31 (WANS A+B)			X	BB 7-11	NF 7/13
2	TG 6-11	FINISH WIRING INTAKE MOTOR (WALL C)			X	BB 7-11	BH 1-12
3	TG 6-11	MISSING (3) BOLTS FOR EXHAUST FAN MOTOR - ON MOTOR - (WALL D)			X	BB 7-11	NF 7/13
4	TG 6-11	FINISH LANDING CABLES ON MANUAL TRANSFER SWITCH (NEUTRALS) E13 MISSING MANUAL BOX (WALL C) BLACK 4/0	X		X	BB 7-11	BH 1-13
5	TG 6-11	PT COVERS ON AIR LIGHTS. (CEILING)			X	BB 7-11	BH 1-12
6	7/10 GW	Install All Cords to All PANELS			X	BB 7-11	NF 7/14
7	7/10 GW	All PANEL QC18s Are transfer over to the test sheet					GW
8	7/14 NF	AC PNL CKT'S 15-17 & 39-41 (HVAC PNLs) ARE SWAPPED			X	BB 7-11	NF 7/13
9	NF 7/14	SCHEME E-11 SAYS CKT 22 & 24 E-13 SHOWS 15-17 UPDATED	X			BB 7-11	BH 1-12
10	NF 7/14	OUTSIDE DISCONNECTS HAVE NEUTRAL & GROUND BONDING ... CUSTOMERS 54110-W7 DWB DOES NOT SHOW THIS ... E13 SHOWS NOTHW6 UPDATED, REMOVE BOND	X		X	BB 7-11	BH 1-13
11	NF 7/14	E-10 SAYS CKT 15 & 17 ... E13 SHOWS 39 - 41 UPDATED	X			BB 7-11	BH 1-12

NOT CONTROLLED WHEN PRINTED

OWNER: Quality Assurance Manager

Page 7

REV: 2

REV DATE: 9/17/19

QMS4-8.5.1-7 EE Testing Checklist

Test Comments and/or Rework Required

Write Up		INSTRUCTIONS: Please complete this section with legible , concise statements.	Dept.			Corrected	Retested
By	Date		Eng	Test	Mfg	Date	By Date
12	AF 7/14	E10 & E11 DONT SHOW R TO RT JUMPER UPDATED	X			JP 1/12	BH 1-2
13	AF 7/14	REWIRE ALL RAYS IN ALARM T BOX... THEY ARE NOT INSTALLED AS E-12 DRAWING SHOWS YOU MUST LOOK AT THE NUMBERS ON THE TERMINALS			X	7-17 PETE	AF 7/23
14	AF 7/14	THE TERMINALS ON R1 THRU 4 ON DWG E12 ARE NOT SHOWN IN THE CORRECT PHYSICAL LOCATION... IF THEY WERE SHOWN IN THE CORRECT LOCATION THEY WOULD BE WIRED CORRECTLY BY MANUFACTURING... SEE WRITE UP # 13 ? THEY MATCH WHAT IM SEEING ON THE ICE CUBE	X			JP 1/12	—
15	AF 7/14	BOTH DOOR ALARMS NEED TO BE ADJUSTED... BRACKET ON DOOR MEANS TO BE SPACED OUT (NOT LIVING UP WITH PART ON JAMB)			X	Done 7-17	AF 7/23
16	AF 7/14	E13 SHOWS CKT 27 AS EMERGENCY LIGHTS... BUILDING HAS NONE REMOVED	X			JP 1/12	BH 1-12
17	AF 7/14	NO NAMEPLATES ON PANELS... OR ANYTHING ELSE MISSED ORDER	X			BMB 1/11	
18	AF 7/14	E14 DWG SHOWS 60A NON FUSED DISC. SW... 100A FUSED INSTALLED 100A FUSED CORRECT	X			JP 1/9	BH 1-12
19	AF 7/14	DC PANEL BOARD HAS + ON LEFT ALL DISC. SWITCHES HAVE IT ON RIGHT... IS THIS OK... WIRING TO MATCH PRINT	X		X	JP 1/9	BH 1-12
20	AF 7/14	E14 DWG SHOWS 100A NON FUSED DISC. SW... FUSED INSTALLED PLUS A TERMINAL BLOCK THAT IS NOT SHOWN ON DWG OK AS WIRED	X			JP 1/9	BH 1-12

QMS4-8.5.1-7 EE Testing Checklist

Test Comments and/or Rework Required

	Write Up		INSTRUCTIONS. Please complete this section with legible , concise statements.	Dept.			Corrected	Retested	
	By	Date		Eng	Test	Mfg	Date	By	Date
21 OF	7/14	DWG E13 SHOWS CKT 18-20 AS MAINTENANCE RELAY... BUILDING HAS NONE WILL ADD TO WALL A, ITS A SWITCH, ADD AND WIRE PER L3	X		X	TP 11/12 1/12 JW	BH 1-13		
22 OF	7/14	NSAII SPLIT CORE CT WIRING PER DWG 54110-W1			X		CS 1/8/26		
23 EL	7/14	Panel 61778-0001 Nova Tech Comp. has broken thumb screw on HV Power Supply Need to order - ORDER REPLACEMENT PLATE + SEND TO DUKE	X			BHB 11/12			
24	7/21	BOND BATTERY RACK 410 BOND			X	SP 1/9 JS	BH 1-12		
25	7/21	FIRE SEALANT IN BATTERY ROOM BOND THRU WALL			X	HW 1-12			
26	7/21	BATTERY ROOM DOOR (INTERNAL) INSTALL THRESHOLD CHK ALL DOORS - FOR CLOSING + COMPLETE			X	ASM	BH 1-13		
27	7/21	INSTALL FILTER FRAME TRIM OUT BRACKET			X	ASM	BH 1-13		
28	7/21	BATTERY ROOM HVAC RETURN GRILL FLIP TO (UPSIDE DOWN) REINSTALL			X		BH 1-12		
29 NF	7/13	KIDDE RELAY DEFECTIVE NOT REPLACE MOW EXTRA / REPLACEMENT BEING WORKED	X		X	BHB 11/12 1-12	BH 1-12		
30 NF	7/10	E16 DWG SAYS CKT 9... E13 SAYS CKT 25 ALSO SAYS E12 CKT 25	X			JD 1/12	BH 1-12		
31 NF	7/13	PLACE WHITE SPACER FOR DOOR ALUMS BETWEEN DOOR AND BRACKET (BOTH DOORS)			X	JS 1-8	BH 1-12		

NOT CONTROLLED WHEN PRINTED

OWNER: Quality Assurance Manager

Page 9

REV: 2

REV DATE: 9/17/19

QMS4-8.5.1-7 EE Testing Checklist

Test Comments and/or Rework Required

[illegible]

QMS4-8.5.1-7 EE Testing Checklist

Note: The following tasks must be completed and signed-off in order.

Building & Integration Testing By (Test Engineer):

Bob Harris

Was all required in-house Testing able to be Completed?: ☐ Yes ☒ No

Date: 1-13-26

If "No" above, Project Manager approval is required here:

(Does not include Reconnect Testing for Split EEs)

Date: _____

If "No" above, record open Test Sheet items and/or a Description of remaining Open Issues below:

Torque Verifications & Post-Test completion (Quality or Test):

Moby Walker

Date: 7/19/25

Released from Test / Ok to split (Project Manager):

Date: _____

Ship Prep Sheet Completion verified by (Lead or Supervisor):

Date: _____

*Note: The building schematic stick set(s) and test sheet MUST be sent with all split buildings

Final Inspection / Approved to Ship (Project Manager):

Date: _____

*Note: The above Final Inspection line **MUST** be signed before building can be shipped

Field Work and Post Test Completed by:

(Split buildings)

Date: _____

Final Verification / Approval of Site Work:

(any open items from above, and any items found at the jobsite)

Date: _____